

Project Update
Monday, August 31st, 2020

AGENDA

1. PROJECT STATUS

- a. Seawalls- Pilaster Jacket Repairs at Mandalay Bay
 - i. Group 1A (2044, 2034, & 2024 Peninsula Rd)
 - 1. Punch list items/Closeout scheduled for the week of 8/31
 - ii. Group 1B (2024 & 2014 Peninsula Rd)
 - 1. Punch list items/Closeout scheduled for the week of 8/31
 - iii. Group 2A (2000 Peninsula Rd, 4050 W Hemlock St)
 - 1. Remove formwork 8/31 and Punch list items/Closeout scheduled for the week of 8/31.
 - iv. Group 2B (4050 & 4040 W Hemlock St)
 - 1. Remove formwork 8/31 and Punch list items/Closeout scheduled for the week of 8/31.
 - v. Group 3A (2101, 2111, & 2131 S Victoria St)
 - 1. Currently in the demolition phase.
 - 2. Due to concrete supply shortage concrete poured has been scheduled for 9/8.
 - vi. Private Platforms
 - 1. Pending proposal for platforms.
 - vii. The contract completion date is 9/18/20. The contractor's updated schedule reflects a completion date of 10/16/20.