Mandalay Bay Seawall Study & PS&E Schedule

PROJECT TITLE	Mandalay Bay Seawall Repairs	**COMPANY NAME**	TetraTech
PROJECT MANAGER	Omar Ortiz	**DATE**	7/30/20

WBS NUMBER	TASK TITLE	TASK OWNER	START DATE	DUE DATE	DURATION	PCT OF TASK COMPLETE
1	**Feasibility Study**					
1.1	Amend TetraTech Contract	Tatiana A.	7/27/20	8/4/20	7	50%
1.1.1	Contract Award at Council	Tatiana A.	8/5/20	10/6/20	61	0%
1.2	Geotechnical Investigation	Omar O.	10/7/20	1/23/21	106	0%
1.3	Final Amended Report Due	Omar O.	1/24/21	2/23/21	29	0%
2	**Plans, Specs, & Estimate**					
2.1	Preliminary PS&E	Omar O.	3/1/21	3/15/21	14	0%
2.2	30% PS&E	Omar O.	3/16/21	4/15/21	29	0%
2.3	60% PS&E	Omar O.	4/16/21	5/23/21	37	0%
2.4	90% PS&E	Omar O.	5/24/21	7/23/21	59	0%
2.5	100% PS&E	Omar O.	7/24/21	8/30/21	36	0%
3	**Bidding Phase**					
3.1	Advertise for Bid	Renee H.	9/15/21	10/15/21	30	0%
3.2	Bid Opening	Renee H.	10/15/21	10/15/21	0	0%
3.2	Contract Award at Council	Tatiana A.	10/15/21	12/15/21	60	0%

PHASE ONE: WEEK 1, WEEK 2, WEEK 3
PHASE TWO: WEEK 4, WEEK 5, WEEK 6
PHASE THREE: WEEK 7, WEEK 8, WEEK 9
PHASE FOUR: WEEK 10, WEEK 11, WEEK 12
M T W R F